Construction Rev S Progress 4th June 2019 Option DWH First, Barratt & Croudace Together. Taking Into Account New Drainage. & Delay DWH & Barratt Only

S278 Hook

Hope & Clay (Construction) Ltd

	News	Chart	Finish	Time	Actual	Aug	Sep			Nov			Jan I	Feb	Mar		pr	May	Jun	-	ul _I Aug
ID	Name	Start	Finish	Time	%		0 ₁ 27 ₁ 3 ₁ 10 ₁ 17 ₁ 2 45677											40,41,42,43			
1	SGN Complete on London Road	03/09/18	03/09/18	0d	100%	-+- ++++ ++++ +					+ + + + + + + + +					+ + + + + + + + +	· · · · · · · · · · · · · · · · · · ·				+ + + + + + + + +
3	Christmas Embargo	10/12/18	04/01/19	12d	100%																
4	Set Up Site	02/08/18	03/08/18	2d	100%	-+- ++++ ++++ +		+++++++++++++++++++++++++++++++++++++++			+ + + + + + +		+++++++++++++++++++++++++++++++++++++++						+++++++++++++++++++++++++++++++++++++++		+ + + + + + + +
6		02/08/18	03/08/18	20	10070	N 110111111111					ні фініфіні фі									朝田朝田開	
	Griffen Way																				
	Move Compound and Service Trench Instructi Drainage HSG Ex to HSG 04	12/11/18 06/08/18	16/11/18	5d 5d	100%						ціщіціціціці								ШЩШЩШШ	的工作工作	ш ш ш ш ш ш
	Drainage HSG 04 - HSG 02			15d	100%															ÎTÎT	
11	Drainage HSG 02 - Existing (Road Crossing)			6d	100%						山瀬山瀬山瀬口										╡╋╡╔╋╡
	Delay Excavate Widening		09/11/18 22/01/19	64d 9d	100%				間田間田間		「「「「」」「「「」」」「「」」」。										
	Stone Up		22/01/19	9d 8d	100%					+					+++++++++++++++++++++++++++++++++++++++		++ ++ ++ ++ ++	<u></u> ₩₩₩₩₩₩₩₩		₩I+I₩I+I₩I-	+ + + + + + +
15	Gullies		25/01/19	5d	100%																
	Street Lighting Relocations & New Columns	28/01/19		7d	0%]		+ + + + + + + + + + + + + + + + + + + +					4+++++								+ + + + + + + +
	Kerbing Breakout Kerb		13/02/19 14/02/19	16d 1d	100% 100%																
	Protection Slab		14/02/19	10d	100%						刊創刊創刊創刊										
20	Paths & Tactiles	15/02/19	22/02/19	6d	100%														a +1 ₩1+1 ₩1+1 11 ₩111 ₩11+1		
	Construct Island		08/02/19	3d	100%	-++ +++++++++++++++++++++++++++++++++++				(湖 (湖) 	н юннюн юн н юннюн юн	#100000000000000000000000000000000000	1991111991111991111 1991111991111991111	811 🚔 (111 (811) 1931) 81 + 1 + 193 + 1 + 194 + 1 + 194 + 1	161111611116111161 +61+11+6+11+61+11+61	111691116911169 1111691111691111691				的川崎川崎 第111節用第1	
	Signs Remote Path		11/02/19 18/10/18	1d 4d	100%											- (((+ + + +		+ + + + + + + + +
		12/02/19		3d	100%				фф	ΠÂΠÂ											
25	Plane Off Wearing Course	15/02/19	18/02/19	2d	100%																
	Lay Wearing Course		20/02/19	2d	100%									8							
27	Road Markings	21/02/19	21/02/19	1d	100%	-+- ++++ +++++ +		+++++++++++++++++++++++++++++++++++++++		+ +	+		1		+		+ + + + + + + + + + + + +		+++++++++++++++++++++++++++++++++++++++		+ + + + + + + + + + + + + + + + + + + +
	Traffic Management Plan No						1941 4404 1404 1404 1404 1404 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991 1991	14月1日1日日日1日日日1日日日日日日 11月1日日日日日日日日日日日日日日日	1841 H 1841 H 1841 1691 H 1691 H 1691				14914114814114814114 1661111691111691111	8141148141148141148141 8111189111189111189111	199111199111199111199 199111199111199111199	1114841148411484 1111891111891111891			4 ++1 44 ++1 44 ++1 44 ++1 1 1 1 41 ++1 44 ++1 44 ++1	期1111年111日 第1111年111日	
30	Phase 1		31/08/18	19d	100%			〒第1日第1日第1日第1日 サ第1日第1日第1日第1日	1(簡)「「簡」「「簡」 「第1日第1日第1	іПІЙІПІЙІ ІНІЙІНІЙІ	〒 麓市 麓市 麓市 厳 厳 厳		前行的前行的方式	1971 TEATI TEATI TEATI 1941 HEAH HEAH HEAH	TÉATH TÉATH TÉATH TÉA HÉHN HÉHN HÉAN HÉA	11.〒6371.〒6371.〒637 41.4641.4641.464	日前日前日	前市街市商市商市 新田樹田樹田協田	「「「顔」「「、顔」「「「顔」「」」 「「「顔」「「「顔」「「「顔」」「「	麓市)麓市)麓F 単田-単田-戦日	市商市市商市市商市市 中華中国
	Phase 2		25/02/19	60d	100%					HIMIHIMI	+		+++++++++++++++++++++++++++++++++++++++								
	Phase 3 Phase 4	14/02/19	14/02/19 18/02/19	1d 2d	100%				前市間市間	пр	「「「「「「」」「「」」「「」」「「」」「「」」」				TATI TATI TATI TA		ΠŔΠŔΙΠ	有一番一番一番	Папанта	朝田蘭田蘭	
	Phase 5		13/02/19	5d	100%	-++ ++++ +++++ +		+++++++++++++++++++++++++++++++++++++++			+ + + +		+++++++++++++++++++++++++++++++++++++++		+()+()+()+()+()+()+()+()+()+()+()+()+()+	- (((((+ + + + + +	\$ + + + + + +	+++++++++++++++++++++++++++++++++++++++		+ + + + + + + + +
35																					
07	Reading Road	04/02/10	22/02/10	15.1	1000/	-++ ++		+++++++++++++++++++++++++++++++++++++++	蘭田蘭田蘭		+		₩+ + ₩ + + ₩ + +			- +(+)+(+)+(+)+(+)+(+)+(+)+(+)+(+)+(+)+(+	+# +# +	制中的中的中的中的	+		+ + + + + + + + + + + + + + + + + + + +
	Further Delay Drainage		22/03/19 30/04/19	15d 27d	100%																
	Possible Additional Drainage	01/05/19	04/06/19	25d	80%				ាត់ពោត់ពោត់ ដែលសំណ	іпійіпій: Пійній	TINITINI TINITI TINITINI TINITINI TINITI		пантипания Папинания	ידער איז					Πάπαπτ	麓川 (麓川) 麓(鹿山) (麓) (山) 麓(
	Excavate Widening		12/06/19	7d	60%																
41	Stone Up Gullies		17/06/19 21/06/19	9d 4d	60% 60%	- 1111 (банны баны) - тытбатыт (тбатыт	наннанныя пратитальная напональная пратитальная	перінері перінері перінері прері прері Прері прері пре	наннаннан Паппантан	нных нных пративан	ны выны выны вын повыты выты выт	I BARRERARDER I BA I I I I BARRERARDER I BA I I I	наннаннаннан гаппатта	33.11.1.143.11.1.143.11.1.143.11. 34.11.1144.11.1144.11.1144.11.1	1 641111 641111 641111 64 TRATI I TRATI I TRATI I TRA	нненненнен тгейтгейтгейт	鶴 鶴 6 市崎 市崎 市	аннаннанна Антантанта	а (П. Calling and Calling a	ранный ныран рантырантырат	
	Kerbing		01/07/19	6d	60%	-++ + + + + + + + + +		+# +# +# +# +	簡片簡片簡		+		111111111111111111111111111111111111111		+()+()+()+()+()+()+()+()+()+()+()+()+()+	11+11+11+11+11+11+11+11+11+11+11+11+11+	+ + + + + + + + + + + + + + + + + + + + + + + + + + + +				+ + + + + + + + + + + + + + + + + + + +
44	Breakout Kerb	02/07/19	02/07/19	1d	60%																
	Paths & Tactiles	03/07/19	05/07/19	3d	0%	-+- ++++ ++++ +															
	Construct Island Signs		12/07/19 15/07/19	5d 1d	0%																
48	Basecourses		13/07/19	3d	0%					ITI MITI MI	ான்றன்றன் பன்றன்					11					
49	Plane Off Wearing Course	19/07/19	22/07/19	2d	0%																
	Lay Wearing Course		24/07/19	2d	0%				1611116111161 16711-16711-1671		111第111第111第1 〒1第1〒1第1〒1第1		19911111991111991111 199111119911111991111	911119911199111991119911 91411494114941	1611116111161111611116 ++11+11+6+11+6+1	111 (A) 111 (A) 111 (A) 11 (- (A) 1 (-					
	Road Markings Street Lighting		26/07/19 02/08/19	2d 8d	0%	-++ +++++++++++++++++++++++++++++++++++		$+ \left[+ \right] + \left[+ \left[+ \right] + \left[+ \right] + \left[+ \left[+ \right] + \left[+ \right] + \left[+ \right] + \left[+ \left[+ \right] + \left[+ \right] + \left[+ \left[+ \right] + \left[+ \right] + \left[+ \left[+ \right] + \left[+ \left[+ \right] + \left[+ \right] + \left[+ \right] + \left[$			+				+ + + + + + + + + + + + + + + + + + + +		+ + + + + +				
53	Saver Lighting	27/0//13	02/00/17	ou	070																
54	Traffic Management Plan No														+12+11+12+11+12+11+12 +13+11+12+11+13+11+12	11+12+11+12+11+12+1 41+12+1+12+1+124		┲╷ҥœ╷ҥ╈।нœ।н ¥ӏ+₩Ӊ₩Ӊ₩			
	Phase 1		30/04/19	27d	100%																
57	Phase 2 Phase 3		02/08/19 12/07/19	63d 5d	40%	-++1++++1+++++1++				+ # + # -	+ # + # + # +				+11+1+11+11+11+11+11+11+11+11+11+11+11+	+1+6+1+6+1+6+					
	Phase 4		12/07/19	5d	0%																
	SGN Complete						(Civils	Work						(Chr	ristmas Em	bargo			
	Non Positive Traffic	Managemer	nt						Works VO								sitive Traffi	e			
	Delay	goinoi						21110								1 00					
L	y																				

04/06/19

S278 Hook

Hope & Clay (Construction) Ltd

D Name	Start	Finish	Time	Actual 4p 29	May	Jun 3 10 17	24 1	Jul 8 15 22	29 5	Aug	Sep 2 9 16 23	Oct
				% 29 39	40 41 42 43	44 45 46	47 48	49 50 51		54 55 56	57 58 59 60	61 62
1 London Road 2 Further Delay	04/02/19	22/03/19	35d		╡┝┥┾│ ┽ ║┥┾╎┥┝╞╡┥┾│┥╞╎┥╞╎┥	╞╡┾│┥┝╞╉═┥┾│┽╘┩╪│┥┝│┿╘┩┼	- + - + + + + + + + + + + + + + + + + +	╶│┽┝┥╋┫┝╎┽┝┥╋┥┝┥┽╽		+ - + + -		¥ - + + + + + + + + +
3 Culvert & Ditch Works		26/04/19	25d	80%								
4 5 Return to Site	29/04/19	29/04/19	1d	0%			- + - + + + +	- + - + + + + + +		+ - + + -	- - - + - - - - - - - - - - - - -	
6 CH 0-105												
7 Excavate Footpath to R/L8 Additonal Services and Road Dig	30/04/19 03/05/19	02/05/19 31/05/19	3d 21d				- + - + + + + + + + + + + + + + + + + +			+ - + = - + -		
9 Capping		22/05/19	3d				- + - + + + + + + + + + + + + + + + + +	- + - + + + + + + +		+ - + + -		
10 Sub Base	23/05/19	27/05/19	3d	0%								
11 Gullies 12 Formwork	28/05/19	30/05/19 03/06/19	3d 2d				- + - + + + +	- + - + + - + + +		+ - + + -		
13 Reinforcement	04/06/19	06/06/19	3d	0%								
14 Cast Slab Use C50 15 Curing		14/06/19 21/06/19	3d 10d	0%		╞╡┽╵┥ <mark>╋</mark> ╘╉╛┥┾╎ <mark>┯</mark> ╞╡ _╋ ╎┥┝╷╋╒╡┥	- + - + + + + + + + + + + + + + + + + +	- + - + + + + + +		+ - + = - + -		
16 Kerbing		19/06/19	4d				- + - + + + + + + + + + + + + + + + + +	- + - + + + + + + +		+ - + 4 - + - + 4 + -		
17 Shape Sub Base	24/06/19	25/06/19	2d	0%								
1819 Surfacing Base and Binder CH 0-105	26/06/10	27/06/19	2d	0%				- + - - - - - - + - +		+ - + = + - + + + + + + + + + + + + +		
20	20/00/19	27/00/19										
21 CH 115 - 270	04/06/10	07/06/10	4 1									
22 Drainage & Headwalls 23 Excavate to R/L		27/06/19 04/07/19	4d 5d	0%								
24 Capping 25 Gullies	05/07/19	11/07/19	5d	0%								
25 Gullies 26 Sub Base		17/07/19 19/07/19	4d 2d	0%			- + - + +	┥┥┝ <mark>╵┲╗┍╷╋</mark> ╘ <mark>╋</mark> ┥┝┤┼│		+ + + + + + + + + +		
27 Prep For Concrete Slab	22/07/19	23/07/19	2d 2d				- + -	<u> </u>		+ - +		
28 Formwork	24/07/19	26/07/19	3d	0%								
29 Reinforcement 30 Cast Slab	29/07/19	30/07/19 31/07/19	2d 1d				- + - + + +	- +				
31 Curing	01/08/19	07/08/19	5d	0%			- + - + + +			+ - + + - + - + - + - + - + - +		
32 Breakout Kerbing CH 160-270	01/08/19		2d									
33 Excavate to R/L 34 Capping	02/08/19	06/08/19 07/08/19	3d 2d	0%			- +					
35 Sub Base	08/08/19	09/08/19	2d	0%								
36 Kerbing 37 Shape Sub Base		14/08/19 26/08/19	3d 3d	0%			- +					
38 Form Footpath		21/08/19		0%		¥1+1+ ⊢ ¥1+ ⊢ + + + + + + + + + + + + + + + + + +	-1+ - + + + + +	- + - + - + - + + +				* - + + + + + + + + + + + + + + + + + +
39 40 Swap Gym Traffic Into New Site Entrance	20/07/10	30/07/19	2d	0%								
11	29/07/19	30/07/19	20				- + - + + + + + + + + + + + +					
42 CH 105 - 115	21/07/10	01/00/10	2.1									
43 Excavate to R/L 44 Capping		01/08/19 01/08/19	2d 2d	0%			- + - + + + + + + + + + + + + + + + + +	- + - + + + + + + +		+ - + + -		* - + + + + + + + +
45 Sub Base	02/08/19	02/08/19	1d	0%								
I6 Prep For Concrete Slab I7 Formwork	05/08/19	05/08/19 06/08/19	1d 1d				- + - + + + +		₩ _ + - ₩\ + -	╡┼╎┥┼╠╝┥┥┼╎┥╞╝┥┠┥┼╎╼╝┥┼		
18 Reinforcement	07/08/19	07/08/19	1d 1d	0%								
19 Cast Slab	08/08/19	08/08/19	1d	0%								
50 Curing 51 Kerbing		15/08/19 16/08/19	<u>5d</u> 1d	0%						┽┼┽╋		
52 Shape Sub Base	19/08/19	19/08/19	1d	0%								
53 Form Footpath 54	20/08/19	21/08/19	2d	0%			- + - + + + +			┼╎┼╠┼╪╲┇┟┼╎┨╷		
55 Surfacing Base and Binder CH 105 - 270	27/08/19	30/08/19	4d	0%								
56												
57 Cafe Path 58 Signs	02/09/19	04/09/19 05/09/19	3d 1d	0%		₩ + + + + + + + + + + + + +	- + - + + +	- + - + + - + + +		+ + + + + + + + + +	┤	
59 Basecourses	06/09/19	09/09/19	2d									
O Plane Off Wearing Course O1 Lay Wearing Course		10/09/19 11/09/19	1d 1d	0%			- + - - - +	- + - + + - + - +		+ + + + + + + + + +	$\mathbf{N} + \mathbf{n} + $	
62 Construct Island	12/09/19	16/09/19	3d	0%								
53 Road Markings	17/09/19	17/09/19	1d									
64 Street Lighting 65	16/09/19	25/09/19	8d	0%			- + - + + +			+ - + + - +		
66 LV Service to A30	09/09/19	27/09/19	15d	0%								
✤ SGN Complete					(Civils Work				Christmas En	ibargo	
Non Positive Traf	fic Managemer	nt			(Civils Works VO				Positive Traff	ic Lights	
Delay	-											
÷												

04/06/19