## 5077

## Three Mile Cross, S278 Works.

Hope & Clay (Construction) Ltd

					Apr		May					Jun							Jul				Aug	
ID	Name	Start	Time	Finish	17	<u>40</u> 1 24	<u> </u> 1	8		15	22	 _ 29		5	12		19 ।	26	3		10 I	17	24	Aug 31
	Name	Otart	TITLE	1 111311	1	24	3	4		5	6	7	<u> </u>	8	9		10	11	12		13	14	15	16
1	Set Up Site	18/04/17	2d	19/04/17																				
2	1														+ $+$ $+$ $+$ $+$	4								
3	Traffic Lights 24 Hours	18/04/17	52d	07/07/17					***	+ + + + + + + + + + + + + + + + + + + +	+ + + + + + /////	***	- +/////	+ + + + + + + / // //	++++	\$ + + -	+ + + + + -	+ -+ -+ -+ /4 /4						
	Road Closure	04/05/17	25d	04/08/17								++++			+ $+$ $+$ $+$ $+$							-	1	
5												TTT												
6	Foul Road Crossing 3m Deep F3-F1	02/05/17	7d	10/05/17			*+++**	+++++	* † † †		- + + + +	+++			++++	++-			+++++					
7	Storm Crossing	04/05/17	5d	10/05/17						- + + + + + -	- + + + + + +		- + + + +	- + + + + + + +	++++++	4								
8												<b> </b>				11-								
9	North Side Off Carriageway											111												
10	Excavate to R/L	18/04/17	6d	25/04/17								ĪĪĪĪ				11-								
11	Stone Up	18/04/17	6d	25/04/17	++++																			
12	300mm Dia Culvert	05/06/17	7d	13/06/17											<b>†</b> ††† <b>†</b>									
13	Headwalls	13/06/17	5d	19/06/17								؆††								77-				
14	Prepare for Kerbing	21/06/17	2d	22/06/17								<b> </b> † † †												
15	Kerbing	22/06/17	3d	26/06/17												11-								
16	Gullies	26/06/17	3d	28/06/17																				
17	Construct Footpath & Ductwork	29/06/17	6d	06/07/17																11-				
18	Tactiles	06/07/17	2d	07/07/17																				
19																								
20	South Side of Carriageway																							
21	Excavate to R/L	24/04/17	5d	28/04/17																				
22	Stone Up	24/04/17	5d	28/04/17																				
23	600mm Dia Culvert	11/05/17	7d	19/05/17																				
24	Headwalls	22/05/17	5d	26/05/17								<b>I</b> III							רררר					
25	Storm Drainage	22/05/17	8d	01/06/17																				
26	Prepare for Kerbing	01/06/17	2d	02/06/17																				
27	Kerbing	05/06/17	3d	07/06/17																				
28	Gullies	08/06/17	3d	12/06/17																				
29	Construct Footpath & Ductwork	13/06/17	6d	20/06/17																				
30	Tactiles	21/06/17	2d	22/06/17																				
31																								
32	On Carriageway																							
	Breakout Kerb Lines	10/07/17	3d	12/07/17																				
	Kerbing to Centre and Islands	13/07/17	5d	19/07/17																				
	Construct Overun Strip	18/07/17	10d	31/07/17																			a	
-	Sign Installation & Street Lighting	26/06/17	13d	24/07/17											+ + + + +									
37	Planning & Surfacing	31/07/17	5d	04/08/17																				
	Road Marking	04/08/17	1d	04/08/17																				
39																								
	Traffic Management Phases																							
	HC 01	18/04/17	4d	21/04/17									-											
	HC 02	24/04/17	5d	28/04/17																				
	HC 03	02/05/17	7d	10/05/17																				
	HC 04	11/05/17	32d	26/06/17					∦∕/+ + + +	- + + + + / / / / + +	+++++	×/1 + + + •/+ + + +	- + <i>K/</i> ////- +	+++++**	+++++	a + + ∦ + + -								
	HC 05	23/06/17	11d	07/07/17												<b> </b>     -								
46	HC 06	10/07/17	20d	04/08/17																				
	24 Hour Traffic Lights		Road	Closure			Traffic	Managemer	nt Plans															

## 28/03/17